Lit. L. 20/12 1/88

Lánczhidra vonatkozó jegyzetek.

Reports respecting the works of Pesth suspension Bridge Octb 23 1839.

Clark Adamtól

B. manuscript.

A jelentés gr Széchényi István kívánságára történt, a mint a jelentés végén foglalmazott levél is bizonyít.

Sir!

Kérésére a pesti függő-híd építkezésének haladásáról [illegible] megjegyzésekkel az alábbi [illegible] jelentést írtam.

Jelentés a pesti függőhíd építkezésének haladásáról

[illegible] megvan a levél. (B. pld. 1. l.)

To the count Szechenyi.

Sir!

I have as you (kívánni) requested written out a few (megjegyzés) remarks respecting the building &c of the Pest suspension Bridge. [illegible]

I have gone a little into details in 1839 and 1840 but as it (valónak) very probable that the (many) may point experiance of 1840 out a diffent mode of proceeding in the following years I have merely (?) (jelentni) stated, what appeard to me would be the order in which the works would proceed provided things went on tolerably well.

I shall continue as you request to note down any (many) (mit is jut) thing that may occur to me during the written as useffull or necessary for the (segítség) furtherance of the works

I have the hon to remain

your obedient Servant

Adam C Clark.

Ltr 20/72 /298
9 Maps

Proceedings of 1832 &c

Committee &c It will be necessary in order that the Works of the Bridge proceed systematically that a committe be appointed who will take into consideration all matters therewith connected &c Viz a person perfectly aquainted with the customs laws and resources of the country and of Theoretical and practical knowledge sufficient to give his opinion and advice on matters connected with the Bridge. A Secretary to manage the correspondance Myself as a practical man to give my opinion and advise how matters should be conducted to carry out W. Tierneys Clarks plans according to the instructions I have or may receive from him from time to time &c The Baron &c to sanction the measures proposed by the committee &c

Enclosure of Yard &c (Saw Platz)

The Yard to be enclosed on the Pest side as per Plan left with me by W Tierney Clark Esqr &c The paling to stand 8 feet high with gates as per Plan &c A house for Watchman &c a Powder Magazine &c

Excavation for foundation of No 1 Pier &c

The excavation for foundation of No 1 Pier to be commenced and carried on as long as the Weather permits according to the plans & sections left by W Tierney Clarke Esqr for that purpose &c

Piles for No 1 coffer dams

The Oak and fir timber to be ordered for No 1 Dam as soon as possible it ought to be here or at least a part in April & Samples to be agreed in the Forest for my approbation one to be sent to Pest the other left with contractor. No timber will be received that is not Equal to the Samples &c



Proceedings of 1845

~~[illegible]~~

~~[illegible]~~

Road way Made

Approaches finished

Bridge opened in the autumn of this Year.

To the count Szechenyi

Sir

I have as you requested written out a few remarks respecting the building &c of the Pest Suspension Bridge

I have gone into a little into details in 1839 and 1840 but as it very probable that the experiance of 1840 may point out a different mode of proceding In the foleowing Years I have merely stated what appeard to me would be the order in which the works would proceed provided ~~[illegible]~~ things went on tolerably wele -

I Shale continue as your request to note down any thing that may occur to me during the winter as usefull in keeping for the furtherance of the works

I have the honour to remain

Your obedient Servent

Adam Clark